
7 Bldg#16967

Date Taken: 10/6/2014

Taken By: AJ Morales

unit#242 was inspected for wind mits
at this location.



8 unit#242

Date Taken: 10/6/2014

Taken By: AJ Morales

Bldg#16967 unit#242 was inspected
for wind mits.



9 nail distance

Date Taken: 10/6/2014

Taken By: AJ Morales

distance between nails were less than 6".

Bldg#16967 Unit#242



10 8d nails

Date Taken: 10/6/2014

Taken By: AJ Morales

Bldg#16967 Unit#242



11 3/4" sheathing
Date Taken: 10/6/2014
Taken By: AJ Morales
Bldg#16967 Unit#242



12 single wrap
Date Taken: 10/6/2014
Taken By: AJ Morales
Bldg#16967 Unit#242



-
- 13 single wrap pic#2
Date Taken: 10/6/2014
Taken By: AJ Morales
Bldg#16967 Unit#242



- 14 unprotected opening
Date Taken: 10/6/2014
Taken By: AJ Morales

concrete wall does not pierce the roof.
Therefore this wall deviding units
within bldg#16967 is not a fire wall.
Photo taken at Bldg#16967 Unit#242
attic.

